

Project	WO #	Project Manager	May, 2004
SCWWTP outfall Protection	23217	Dolan	Work physically complete - Final project report pending
St. Johns (NE 50th Ave. to NE 72nd Ave.)	301422	Heniges	Work continues on incorporating 90% review comments into the plans, ROW acquisition, and responding to questions from the permitting agencies
NE 72nd Ave. (99th to St. Johns)	310122	Sawyer	Design staff continue to focus on the design of the water quality facility at the Schuler site and the RR crossing - Negotiations continue on the Cassidy Stevens property
NE 76th St. (117th to 147th)	311022	Sawyer	Construction activities continue at an accelerated rate - Activities currently focusing on the placement of crushed surfacing base course & curb/gutter in sections 1 & 3
NE 10th Ave. (Carty Rd. to Ridgefield City Limits)	311522	Small	Construction contract underway by Tappani Underground - Construction activities focusing on walls 2 & 4, storm water facility, and culvert installation
NE Hazel Dell Ave. (99th St. to 114th St.)	312122	Small	Project on Hold
NW 179th St. (I-5 to NW 11th St.)	320222	Heniges	Project on Hold
NE 117th St. (Bassell Rd. to Hwy 99)	320322	Rogers	Final plans ,specs, and TIR are in place awaiting final ROW acquisition and construction funding
NE 76th St. (NE 94th Ave. to NE 107th Ave.)	320922	Gamble	Construction activities continue - Slight delay as a result of Qwest - Detour route in place
NE 88th St. (Andresen to St. John's)	321022	Hall	Revised project schedule approved - project has been shelved at 90% - updated ROW submitted - Jarpa & BA have been submitted
NE 137th Ave. (Fourth Plain to 76th St.)	321122	Krause	Three of five acquisitions complete - Two of seven TCP's complete - 90% plans expected middle of June
Betts Bridge # 26 Replacement	321222	Heniges	Redesign and submittal of the Type, Size, and Location report complete - The BA remains on hold pending TS&L approval
NE 88th St. (Hwy 99 to NE St. Johns Rd.)	330222	Bedell	Roadway design and stormwater design work continues - Noise study in progress - Updated project schedule approved
NE 139th St Overcrossing (139th to 20th Ave.)	330322	Heniges	Traffic modeling complete & approved - Preparation underway to meet with FHWA to go over Access Decision Report Update - Meetings continue with WSDOT
NE 63rd St. (Andresen Rd. - I205)	330422	Washington	Road Modification request approved - 90% plans have been submitted for review - Drainage continues to be a challenge
NE 99th St. (NE 117th Ave. to NE 137th Ave.)	330522	Dolan	50% design plan submittal will miss the 5/30/04 milestone - Attempting to reschedule for July - Slippage not anticipated to affect 90% submittal or final submittal dates.
NE 23rd Ave. (134th - 139th)	330622	Hall	Bridge construction is about 99% complete - Walk-through was held - punch list items have been tabulated - Drainage issues still being resolved
NE Heisson Rd. (Battleground to NE 244th St.)	330722	Andrews	The design is proceeding on schedule for 50% design T.I.R., and SEPA
NW 149th St. Walkway (NW 21st to NE 10th)	330822	Dolan	Bids were opened on May 25th - Two bids received - Both substantially over the Engineer's Estimate - Consideration currently underway to delay award
NE 172nd Ave. - Pacific Community Park	331822	Small	Archeological predetermination report complete - BPA appraisal complete and submitted for consideration - 90% plans complete and submitted for review
Dole Valley Road Slide Project	340411	Dolan	Alignment recently revised to minimize DNR concerns - Construction schedule likely to slip a month due to revision of the alignment
NE 117th/119th Street Realignment	341622	Rogers	Punch list complete - Final Project Report Pending
NE Ward Rd./NE 172nd Ave./NE 182nd Ave.	350422	Rogers	Still pursuing permits - Awaiting trial date for condemnation of three properties
NE 199th St. (SR 503 to 142nd Ave.)	380122	Hall	Primary mitigation planting completed - Final Project Report pending
NW 119th St. (7th Ave. to Hazel Dell Ave.)	381022	Hall	ROW acquisition continuing - Process underway to seek Public Use and Necessity from the BOCC for three properties - Public Hearing anticipated for late June/early July
NE 179th St. (10th Ave. to 50th Ave.)	381122	Small	Plan underway to proceed with a bridge across whipple creek - Proposal under consideration to proceed with 99% plans and engineer's estimate for 2 construction phases
NE 15th Ave. (179th St. to Union Rd.)	382822	Rogers	Work continues with permitting agencies - project remains on hold
Padden Parkway (Andresen to 94th Ave.)	392722	Hall	Minor issues left for construction close-out - Final project report being developed
Hwy 99 Realignment (NE 20th Ave. to NE 134th Ave)	392922	Hall	Pre-Construction meeting held May 14th - Waterline work underway - Significant road work to begin June 1st - Ground breaking ceremony May 27th
NE 162nd Ave. (NE 39th to Ward Rd.)	393722	Rogers	Project awarded to Nutter Underground - Updated Revenue/Expenditure Report pending
NE 139th Street/Legacy Right-of-Way Acquisition	400122	Hall	All three property owners have signed offer sheets - costs remain within original budget - reimbursement anticipated by Legacy
Centennial Grant	400209	Small	Submittal dates for deliverables have been updated - Field data still to be reviewed by the project team -
Suds Cr. SWF Retrofit	400279	Andrews	Revised 50% plans resubmitted for review - 90% plan submittal still on schedule for June, 2004
Bliss Rd. / NW 36th Ave. SWF Retrofit	400280	Andrews	99% design plan submittal remains on schedule
North Salmon Cr. / Hwy 99 Stormwater	400281	Andrews	Preferred design option selected - Work underway to update schedule and budget based on expanded scope - Updated Rev/Ex report & Schedule pending
Salmon Creek Historic Channel SWF	400282	Gamble	Staff still to meet with NOAA to decide if we still have a project - Preliminary determination indicating heavy burden for the project to meet environmental impacts
Gabbert Mitigation	400291	Gamble	Work is proceeding on design - Permitting will not be addressed with this work order - Right of way has already been acquired with the 179th Street project