

# CLARK COUNTY DEVELOPMENT INSPECTION PRE-PAVING CHECKLIST

**Project Name:** \_\_\_\_\_

**Case Number:** DIN \_\_\_\_\_

**The following items must be signed off and approved by your inspector PRIOR to placement of asphaltic concrete paving or portland cement concrete paving:**

1. Clark County inspector to review subgrade prior to rock placement and also review sub-base rock and final grade prior to paving.
2. Compaction test results to be submitted to Clark County inspector.
3. All curbs must be backfilled and in conformance to Clark County standards.
4. Signatures below by each utility must be obtained and constitutes verification that all utility mains, lines, crossings and services have been install and tested within the proposed paved areas and all existing utilities in conflict (pedestals, poles, services, etc.) within those areas have been removed.

IF YOU HAVE ANY QUESTIONS REGARDING THIS PROCESS, PLEASE CALL 397-2375.

<b>POWER:</b> _____	REPRESENTATIVE: _____
SIGNATURE: _____	DATE/PHONE: _____
<b>GAS:</b> _____	REPRESENTATIVE: _____
SIGNATURE: _____	DATE/PHONE: _____
<b>PHONE:</b> _____	REPRESENTATIVE: _____
SIGNATURE: _____	DATE/PHONE: _____
<b>CABLE:</b> _____	REPRESENTATIVE: _____
SIGNATURE: _____	DATE/PHONE: _____
<b>SEWER:</b> _____	REPRESENTATIVE: _____
SIGNATURE: _____	DATE/PHONE: _____
<b>WATER:</b> _____	REPRESENTATIVE: _____
SIGNATURE: _____	DATE/PHONE: _____
<b>BUILDING DEPT</b> 360-397-2375 ext. 4586 or 4290	REPRESENTATIVE: _____
SIGNATURE: _____	DATE/PHONE: _____

**Authorization to pave \_\_\_\_\_ has been granted by Clark County Development Inspection.**

\_\_\_\_\_  
Clark County Inspector

\_\_\_\_\_  
Date