

Clark County Public Works

Bid Inquiry Log

Last Update: 4-Jun-12

Link to the CRP Inquiry Submittal Form: <http://www.clark.wa.gov/general-services/purchasing/ccpwcrcp.html>

Return to the Current Bid Information Page: <http://www.clark.wa.gov/general-services/purchasing/crp.html>

Project CRP: 402244

Title: Mt Vista Subdivision Stormwater

Engineer in Charge: Ken Lader

Date: 6/4/2012 12:55:12 PM

Question : On sheet RD1 Detail F30 it shows that a subgrade reinforcement geotextile is to be installed. Do you have a specification for this material?

Reference: RD1 - F30

Answer: Subgrade Reinforcement Geotextile, as listed on Sheet RD1, Detail F30 shall be Geotextile for Separation or Soil Stabilization as described in WSDOT Standard Specifications 2012, Section 9-22.2(1) Table 3.

Date: 6/4/2012 1:02:43 PM

Question: Where will the liner, liner boot and liner attachment items be paid for in the Rain Gardens?

Reference: RGTS1

Answer: Payment for the liner, boot and liner attachment items will be as described in the Special Provisions Section 7-01.5, in the supplemented language for Gravel Backfill for Drain.

Date: 6/4/2012 1:07:02 PM

Question: Rain Gardens #2 & #12 show the liner at the sidewalk but all other Rain Gardens show the liner along the curb. Which is correct?

Reference: Rain Garden Profiles

Answer: The liner shall be installed along the street-side curb for all rain gardens. The callout (111) on Sheets PP2 and PP12 is incorrectly pointing to the sidewalk-side and should be pointing to the street-side curb.

Date: 6/4/2012 1:21:05 PM

Question: Does the liner also go from the road to curb at both the start and end of the Rain Garden, or is it just along the street?

Reference: RGTP1

Answer: Yes, the liner will also go from the road to curb. The liner shall be installed at the ends of the rain gardens to extend perpendicular to the roadway to the face of the new "cement conc. traffic curb (modified)", and thus is not just along the street. The liner shall be installed along the front of the forebay where applicable (not behind the forebay as shown on Sheet RGTP1).

Date: 6/4/2012 1:27:57 PM

Question: Is the liner attachment required at the Rain Garden Checkdams? If so, how will it fit in the 2" "Blockout"?

Reference: RGD3

Answer: No liner attachment is required at the Rain Garden Checkdam locations. The top of the impervious liner may be cut so that it is not in the checkdam notched area of the thickened curb and gutter. Beneath the curb at the checkdams the liner shall be continuous.
